

Daily_Construction_Report, Lake Tashmoo Boat Ramp Replacement

Tuesday, January 2, 2018, day 15, W winds 15 to 20 kt with gusts. Temp in teens all day.

1. Began removing north side concrete revetment in preparation for cofferdam.
2. Continued to demo existing concrete ramp.

Daily_Construction_Report, Lake Street Pier and Bulkhead Replacement

Tuesday, January 2, 2018, day 15, W winds 15 to 20 kt with gusts. Temp in teens all day.

1. Shuttled steel sheets to jobsite.
2. Shuttled additional pilings to jobsite.
3. Installed 8 piles near bulkhead
4. Continued demo and removal of pier.
5. Confirmed layout of bulkhead with Bill Austin
6. Began steel bulkhead installation.

Daily_Construction_Report

Contract 1: Lake Tashmoo Boat Ramp Replacement

Contract 2: Lake Street Pier and Bulkhead Replacement

International Golf Construction Co., LTD.