

Daily_Construction_Report, Lake Tashmoo Boat Ramp Replacement

Thursday, January 11, 2018, day 24, mostly sunny & warmer.

1. Completed cofferdam sheet-pile installation which satisfies the completion of all “In the Water Work” as required by this contract.

Friday, January 12, 2018, day 25, warmer and afternoon rain

1. Presented some as built data and modified submittal.

Daily_Construction_Report, Lake Street Pier and Bulkhead Replacement

Thursday, January 11, 2018, day 24, mostly sunny & warmer.

1. Prepared greenheart pilings for installation

Friday, January 12, 2018, day 25, warmer and afternoon rain

2. Installed remaining “In the water” greenheart pilings and verified that all “in the water” bulkhead steel was installed. This satisfies the completion of all “In the Water Work” as required by this contract.