

## **Daily\_Construction\_Report (Day 1), Lake Tashmoo Boat Ramp Replacement**

Tuesday, December 19, 2017, day 1, mostly sunny, negligible snow, ~55 dF

1. International Golf Construction Co., LTD. (IGC) followed up with PE for cofferdam design and submittal.
2. IGC Picked up Agreement and Notice to Proceed and sent copy to bonding agent.
3. IGC prepared and sent a general arrangement of project sign as described on page 41 of contract to Bill Austin PE [bill@vlse.net](mailto:bill@vlse.net) for approval and correct values. Here is a link of the proposed sign with primary dimensions in feet and secondary dimensions in inches. (includes letter sizes and color) :  
[https://drive.google.com/file/d/1EW0fs0mtPtzVelugXf\\_63vZosKcSs2\\_j/view?usp=sharing](https://drive.google.com/file/d/1EW0fs0mtPtzVelugXf_63vZosKcSs2_j/view?usp=sharing)
4. Offshore Engineering may have committed to cofferdam steel.

## **Daily\_Construction\_Report (Day 1), Lake Street Pier and Bulkhead Replacement**

Tuesday, December 19, 2017, day 1, mostly sunny, negligible snow, ~55 dF

1. Pre-marked sight and notified Dig-Safe: Ticket 2017 510 1506 will allow work to begin on December 22, 2017 at 7:30 AM. Water and Sewer will not be marked by Dig-Safe. International Golf Construction Co., LTD. (IGC) will check with Town for any "Non Member" services or utilities.
2. IGC Picked up Agreement and Notice to Proceed and sent copy to bonding agent
3. Offshore Engineering prepared greenheart piles for delivery.
4. IGC and Offshore Engineering planned control of site with Jersey barriers, gate and signage. Limited/safe access to beach and dinghy's will be provided.

*Daily\_Construction\_Report (Day 1)*  
*Contract 1: Lake Tashmoo Boat Ramp Replacement*  
*Contract 2: Lake Street Pier and Bulkhead Replacement*  
*International Golf Construction Co., LTD.*