

### **Daily\_Construction\_Report, Lake Tashmoo Boat Ramp Replacement**

Monday, January 1, 2018, day 14, wind NW 20, Temp: 0-10 degrees

1. Began removal of ramp in preparation for driving steel.

### **Daily\_Construction\_Report, Lake Street Pier and Bulkhead Replacement**

Monday, January 1, 2018, day 14, wind NW 20, Temp: 0-10 degrees

1. Shuttled steel sheets to jobsite. Snow precluded trailer truck from on-site delivery.
2. Some pier demo in preparation for driving steel.

*Daily\_Construction\_Report*

*Contract 1: Lake Tashmoo Boat Ramp Replacement*

*Contract 2: Lake Street Pier and Bulkhead Replacement*

*International Golf Construction Co., LTD.*