



**Beach Road Construction and Shared Use Path Extension And Related Work Along A Section Of Beach Road In The Town Of Tisbury, Project Number 607411-109550**

**Fall 2020**

Start Up; Mobilization, Construction Signage, Tree Protection, Erosion Controls, Test Pits, Tree Trimming, And Roadway Saw Cutting.

Underground Utilities;

Waterline, Remove & Replace Water Main Selected Locations, Reset Hydrants, Test and Chlorinate Water Line

Drainage, Remove & Install Drainage Structures & Connecting Pipe & Castings, Collect, Treat & Dispose of Contaminated Groundwater & Soils-Project Wide

**Spring 2021**

Underground Utilities,

Drainage, Remove & Install Drainage Structures & Connecting Pipe & Castings,

Install Electrical Conduit Crossing,

Roadway;

Wall Reconstruction, R&R Railroad Landscape Tie, R&R Cobblestone Walls, R&R Balanced Stone Wall, R&R Concrete Paver Wall, Remove Stone Wall

**Fall 2021**

Roadway:

Full Depth Reconstruction Eastbound, Full Depth Excavation in Roadway, Place & Compact Gravel Borrow & DG Subbase In Roadway, Pave HMA Base & Binder Course & Install Temp Markings

Full Depth Reconstruction Westbound, Full Depth Excavation in Roadway, Place & Compact Gravel Borrow & DG Subbase In Roadway, Pave HMA Base & Binder Course & Install Temp Markings

Eastbound Curb & Sidewalk, Eastbound Curb & Sidewalk Sta 10+32 To 24+00, Remove Existing Sidewalk, Excavate & Grade Shoulder, Install Granite Curb & Edging, Place & Compact Gravel At Sidewalk & Driveways, Construct Shared Use Path Sidewalks Including Brick And Paver, Install Wheel Chair Ramps & Concrete Driveways, Cure Sidewalks & Wheel Chair Ramps As Needed.

Eastbound Curb and Sidewalks Sta 24+00 To 36+67 Remove Existing Sidewalk, Excavate & Grade Shoulder, Install Granite Curb And Edging.

**Spring 2022**

Eastbound Curb & Sidewalk Sta 10+32 To 24+00.

Pave HMA Binder at Driveways, Final Grade & Place Loam At Shoulders

Eastbound Curb & Sidewalk Sta 24+00 To 36+67

Place & Compact Gravel at Sidewalks & Driveways, Construct Shared Use Path Sidewalks Including Brick & Paver, Install Wheelchair Ramps & Concrete Driveways, Pave HMA Binder at Driveways, Cure Sidewalks & Wheelchair Ramps, Final Grade & Place Loam At Shoulders.

Westbound Curb & Sidewalk Sta 36+67 To 24+00;

Remove Existing Sidewalk, Excavate & Grade Shoulder, Install Granite Curb & Edging, Place & Compact Gravel At Sidewalks & Driveways, Construct Shared Use Path Sidewalks Including Brick & Paver, Construct Shared Use Path Sidewalks Including Brick & Paver, Install Wheel Chair Ramps & Concrete Driveways, Cure Sidewalks & Wheel Chair Ramps As Needed,

Westbound Curb & Sidewalk Sta 24+00 To 10+32;

Remove Existing Sidewalk, Excavate & Grade Shoulder, Install Granite Curb & Edging.

### **Fall 2020**

Westbound Curb & Sidewalk Sta 24+00 To 10+ 32;

Place & Compact Gravel at Sidewalks & Driveways, Construct Shared Use Path Sidewalks Including Brick & Paver, R&R Flagstone Walk, Install Wheelchair Ramps & Concrete Driveways, Pave HMA Binder at Driveways, Cure Sidewalks & Wheelchair Ramps,

Landscaping;

Install Plantings & Mulch, And Prune Project Wide, Reset Park Bench, Perform Dune Restoration & Install Sediment Control Barrier, Seeding, Install Sediment Control Barrier- Sta 21+43 To 21+56, Install Cobble for Beach Nourishment- Sta 22+98 To 23+76 LT

Final Paving & Finishes;

Miscellaneous Finishes, Construct Highway Lighting Load Center Foundation, Install Highway Lighting and Load Center, Reset Fencing as Needed, Install Final Roadway Signage;

### **Spring 2023**

Miscellaneous Finishes, Install Timber Pole Wheel Stops, Install Granite Bounds, Install Crushed Shell for Driveways

Roadway Finishes, Adjust Structures to Final Elevation, Perform Roadway Micro Milling Transactions, Removal of Drainage Structure & Pipe Sediment, Pave HMA Surface Course, Install Final Roadway Markings

Project Closeout, Contractor Complete Punch List & Demobilization