

Tisbury Main Street
Sidewalk Improvements
Project Schedule

[illegible]

Tisbury Main Street Sidewalk Improvements Project Schedule

[illegible]

Tisbury Main Street																												
Sidewalk Improvements																												
Project Schedule																												
Item #	Description of Work	Duration DAYS	S 18-Dec	M 19-Dec	T 20-Dec	W 21-Dec	T 22-Dec	F 23-Dec	S 24-Dec	S 25-Dec	M 26-Dec	T 27-Dec	W 28-Dec	T 29-Dec	F 30-Dec	S 31-Dec	S 1-Jan	M 2-Jan	T 3-Jan	W 4-Jan	T 5-Jan	F 6-Jan	S 7-Jan					
999.1	MOBILIZATION	3																										
999.2	SURVEY	20																										
999.	POLICE DETAILS	60																										
102.511	TREE PROTECTION - ARMORING & PRUNING	1																										
102.521	TREE AND PLANT PROTECTION FENCE	10																										
697.1	SILT SACK	2																										
852.	SAFETY SIGNING FOR TRAFFIC MANAGEMENT	2																										
859.	REFLECTORIZED DRUM	1250																										
874.4	TRAFFIC SIGNED REMOVED AND STACKED	2																										
856.12	PORTABLE CHANGEABLE MESSAGE SIGN	60																										
141.1	TEST PIT FOR EXPLORATION	3																										
120.1	UNCLASSIFIED EXCAVATION	7																										
146.	DRAINAGE	10																										
302.06	DUCTILE IRON / COPPER WATER MAIN AND MISCELLANEOUS	4																										
151.	GRAVEL BORROW	3																										
151.2	GRAVEL BORROW FOR BACKFILLING STRUCTURES AND PIPES	2																										
170.	FINE GRADING AND COMPACTING - SUBGRADE AREA	3																										
451.	HMA FOR PATCHING	2																										
507.	GRANITE CURB	14																										
701.01	EXPOSED AGGREGATE CEMENT CONCRETE SIDEWALK	4																										
701.21	EXPOSED AGGREGATE CEMENT CONCRETE PEDESTRIAN CURB RAMP	5																										
706.	BRICK WALK	7																										
706.1	BRICK WALK REMOVED AND RELAID	21.5																										
706.2	BRICK PEDESTRIAN CURB RAMP	1.5																										
706.3	BLUESTONE STEP	0.5																										
707.1	PARK BENCH, TRASH RECEPTACLE, TREE PLANTER, BICYCLE RACK	6																										
820.14	ORNAMENTAL STREET LIGHT POLE AND LUMINAIRE REMOVED AND RESET	0.5																										
832.	TRAFFIC AND STREET SIGNAGE	6.5																										
751.	LOAM FOR ROADSIDES, SPRING 2003	0.5																										
768.	BALLAST STONE SPRING 2023	0.25																										
776.657	PLANTINGS AND LANDSCAPE SPRING 2023	3.5																										
854.1	PAVEMENT MARKING REMOVAL AND PLACEMENT (Markings Inc.) SPRING 2023	2																										