

Tisbury School Renovation/Addition

Project Update Newsletter

August 2023

The Tisbury School Addition and Renovation Project continues to progress as construction moves forward on the new gym and administration additions. The structural steel super-structure has been erected. Ironworkers are bolting up connections and installing steel decking in preparation for the concrete floor slab placements. Underground sanitary sewer piping is being installed for the new school. Sprayed acoustical ceiling applications have been completed on the 2nd and 3rd floors of the 1929 Building. Most of the interior partition framing work in the 1929 Building has been completed on the 2nd floor and is in progress on the 3rd floor. Electrical, plumbing, fire suppression, and HVAC rough-ins are being installed. On the first floor, the underground plumbing infrastructure is being installed and will be followed by concrete pour-backs at those locations. Masonry restoration of the exterior facades for the 1929 Building is underway with pieces of the existing decorative concrete elements removed for modeling and replication. Replacement of the structural steel lintels, brick work, and corrective work to the framing has been done on the window openings in preparation for the installation of the new windows. Underground utilities continue to be brought in by the site contractor and utility companies. The progress is amazing as we transform the school for the next phase of its service to the community as a multi-generational, state-of-the-art building, which will aid in providing the students with an educational foundation to enrich their lives.



Contact Us!

School Building Committee:
www.tisbury-school-project.com
tisburyproject@gmail.com



Through 8/17/2023

1929 & 1995 Buildings
– Install top track,
continue framing
exterior walls



Through 8/25/2023

1929 Building – Cut out
and re-install masonry at
East and West Stair



Through 8/31/2023

1929 Building – Install
duct work and branch lines
in corridor ceilings



Through 9/1/2023

New Gymnasium -
Structural steel
detailing and bolt-up



Through 9/1/2023

1929 Building – Install
structural steel roof
dunnage



Through 8/22/2023

1929 Building – Install
acoustical insulation for
2nd floor ceiling



Through 8/25/2023

1929 Building – Plumbing
layout and rough plumbing
through floors



Through 9/1/2023

1929 Building, 2nd floor –
Install exterior wall spray
foam insulation



Through 9/1/2023

1929 Building, 2nd floor –
Install refrigerant piping
and control wire



Through 9/8/2023

Supply and spread sub-base
site material prior to
installation of CMU block

